

**ETANCHEITE ET
JOINTS - BALZAC**

 Projet: JOINTS - BALZAC
 N/Réf Chantier: 2,41425

Planning Travaux Prévisionnel

(hors intempéries)

lot étanchéité

18/03/2024

2 mois

		2024		2024		2024		2024		2024		2024		2024		2024		2024		2024		
		MARS		MARS		AVRIL		AVRIL		AVRIL		AVRIL		AVRIL		AVRIL		MAI		MAI		
		S 12		S 13		S 14		S 15		S 16		S 17		S 18		S 19		S 20		S 21		
		L	M	M	J	V	S	D	L	M	M	J	V	S	D	L	M	M	J	V	S	D
		18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07
Tache		Avct %		début		fin																
Zone 3																						
Install		18-mars		19-mars																		
dépose		20-mars		26-avr																		
Pose d'étanchéité		25-mars		03-mai																		
Enrobé		06-mai		15-mai																		
Zone 1																						
Install		25-mars		25-mars																		
dépose		26-mars		26-avr																		
Pose d'étanchéité		26-mars		03-mai																		
Enrobé		06-mai		15-mai																		
Zone 2																						
Install		02-avr		02-avr																		
dépose		03-avr		26-avr																		
Pose d'étanchéité		04-avr		03-mai																		
Enrobé		06-mai		15-mai																		
Zone 4 et 5																						
Install		02-avr		02-avr																		
dépose		03-avr		26-avr																		
Pose d'étanchéité		03-avr		03-mai																		
Enrobé		06-mai		15-mai																		
Reception TCE																						
OPR		16-mai																				